

**ANNUAL PROCUREMENT  
PLAN FOR STG WORKS  
F.Y. 2015-16  
(05-NO. TENDERS / 24-LOTS)**

## MEPCO ANNUAL PROCUREMENT PLAN FOR F.Y 2015-16

<b>Tender No.</b>	<b>PMU-MEPCO-43-2015</b>				
<b>Lot No.</b>	<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>
<b>Description of Material</b>	<b>SF 6 Gas</b>	<b>132 KV L.A</b>	<b>DC Battery</b>	<b>Battery Charger</b>	<b>Capacitor Fuse Links</b>
<b>Est. Costs (PKR in Million)</b>	<b>2.54</b>	<b>1.32</b>	<b>14.52</b>	<b>1.88</b>	<b>38</b>
<b>Approval to float tenders</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>
<b>Date of Advertisement</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>10.09.15</b>
<b>Tender Opening Date</b>	<b>29.09.15</b>	<b>29.09.15</b>	<b>29.09.15</b>	<b>29.09.15</b>	<b>29.09.15</b>
<b>Completion of Bid Evaluation</b>	<b>20.10.15</b>	<b>25.10.15</b>	<b>30.10.15</b>	<b>25.10.15</b>	<b>30.10.15</b>
<b>Approval to award contract</b>	<b>30.10.15</b>	<b>05.11.15</b>	<b>10.11.15</b>	<b>05.11.15</b>	<b>10.11.15</b>
<b>Issuance of LOI</b>	<b>10.11.15</b>	<b>15.11.15</b>	<b>20.11.15</b>	<b>15.11.15</b>	<b>20.11.15</b>
<b>Issuance of P.O.</b>	<b>25.11.15</b>	<b>30.11.15</b>	<b>10.12.15</b>	<b>30.11.15</b>	<b>10.12.15</b>
<b>Final Delivery Date</b>	<b>22.04.16</b>	<b>27.04.16</b>	<b>02.05.16</b>	<b>27.04.16</b>	<b>02.05.16</b>

## MEPCO ANNUAL PROCUREMENT PLAN FOR F.Y 2015-16

<b>Tender No.</b>	<b>PMU-MEPCO-44-2015</b>			
<b>Lot No.</b>	<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>
<b>Description of Material</b>	<b>C.Ts</b>	<b>P.Ts</b>	<b>Neut. C.Ts</b>	<b>Energy Meters</b>
<b>Est. Costs (PKR in Million)</b>	<b>68.3</b>	<b>12.8</b>	<b>1.07</b>	<b>18.81</b>
<b>Approval to float tenders</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>
<b>Date of Advertisement</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>10.09.15</b>
<b>Tender Opening Date</b>	<b>01.10.15</b>	<b>01.10.15</b>	<b>01.10.15</b>	<b>01.10.15</b>
<b>Completion of Bid Evaluation</b>	<b>25.10.15</b>	<b>30.10.15</b>	<b>05.11.15</b>	<b>05.11.15</b>
<b>Approval to award contract</b>	<b>05.11.15</b>	<b>10.11.15</b>	<b>15.11.15</b>	<b>15.11.15</b>
<b>Issuance of LOI</b>	<b>15.11.15</b>	<b>20.11.15</b>	<b>25.11.15</b>	<b>25.11.15</b>
<b>Issuance of P.O.</b>	<b>30.11.15</b>	<b>10.12.15</b>	<b>15.12.15</b>	<b>15.12.15</b>
<b>Final Delivery Date</b>	<b>27.04.16</b>	<b>02.05.16</b>	<b>07.05.16</b>	<b>07.05.16</b>

## MEPCO ANNUAL PROCUREMENT PLAN FOR F.Y 2015-16

<b>Tender No.</b>	<b>PMU-MEPCO-45-2015</b>			
<b>Lot No.</b>	<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>
<b>Description of Material</b>	<b>Beam &amp; Column</b>	<b>Grid Station Hardware Connectors</b>	<b>Earthing Material</b>	<b>Relays</b>
<b>Est. Costs (PKR in Million)</b>	<b>4.5</b>	<b>1.05</b>	<b>1.14</b>	<b>29.52</b>
<b>Approval to float tenders</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>
<b>Date of Advertisement</b>	<b>15.09.15</b>	<b>15.09.15</b>	<b>15.09.15</b>	<b>15.09.15</b>
<b>Tender Opening Date</b>	<b>06.10.15</b>	<b>06.10.15</b>	<b>06.10.15</b>	<b>06.10.15</b>
<b>Completion of Bid Evaluation</b>	<b>05.11.15</b>	<b>10.11.15</b>	<b>05.11.15</b>	<b>10.11.15</b>
<b>Approval to award contract</b>	<b>15.11.15</b>	<b>20.11.15</b>	<b>15.11.15</b>	<b>20.11.15</b>
<b>Issuance of LOI</b>	<b>25.11.15</b>	<b>30.11.15</b>	<b>25.11.15</b>	<b>30.11.15</b>
<b>Issuance of P.O.</b>	<b>15.12.15</b>	<b>20.12.15</b>	<b>15.12.15</b>	<b>20.12.15</b>
<b>Final Delivery Date</b>	<b>07.05.16</b>	<b>17.05.16</b>	<b>07.05.16</b>	<b>17.05.16</b>

# MEPCO ANNUAL PROCUREMENT PLAN FOR F.Y 2015-16

<b>Tender No.</b>	<b>PMU-MEPCO-46-2015</b>				
<b>Lot No.</b>	<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>
<b>Description of Material</b>	<b>Power Cables</b>	<b>T.Kits</b>	<b>11KV Panels</b>	<b>C.Cables</b>	<b>Relay Panels</b>
<b>Est. Costs (PKR in Million)</b>	<b>15.08</b>	<b>4.3</b>	<b>33.15</b>	<b>2.52</b>	<b>21.42</b>
<b>Approval to float tenders</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>
<b>Date of Advertisement</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>10.09.15</b>
<b>Tender Opening Date</b>	<b>08.10.15</b>	<b>08.10.15</b>	<b>08.10.15</b>	<b>08.10.15</b>	<b>08.10.15</b>
<b>Completion of Bid Evaluation</b>	<b>30.10.15</b>	<b>05.11.15</b>	<b>10.11.15</b>	<b>05.11.15</b>	<b>10.11.15</b>
<b>Approval to award contract</b>	<b>10.11.15</b>	<b>15.11.15</b>	<b>20.11.15</b>	<b>15.11.15</b>	<b>20.11.15</b>
<b>Issuance of LOI</b>	<b>20.11.15</b>	<b>25.11.15</b>	<b>30.11.15</b>	<b>25.11.15</b>	<b>30.11.15</b>
<b>Issuance of P.O.</b>	<b>05.12.15</b>	<b>10.12.15</b>	<b>15.12.15</b>	<b>10.12.15</b>	<b>15.12.15</b>
<b>Final Delivery Date</b>	<b>02.05.16</b>	<b>07.05.16</b>	<b>13.05.16</b>	<b>07.05.16</b>	<b>13.05.16</b>

# MEPCO ANNUAL PROCUREMENT PLAN FOR F.Y 2015-16

<b>Tender No.</b>	<b>PMU-MEPCO-47-2015</b>					
<b>Lot No.</b>	<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>	<b>V</b>	<b>VI</b>
<b>Description of Material</b>	<b>132KV Towers</b>	<b>Landative Towers</b>	<b>Rail Conductor</b>	<b>Disc Insulators</b>	<b>H/Ware Material</b>	<b>Grounding Sets</b>
<b>Est. Costs (PKR in Million)</b>	<b>318.32</b>	<b>34</b>	<b>167.4</b>	<b>16.6</b>	<b>37</b>	<b>10.5</b>
<b>Approval to float tenders</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>	<b>31.08.15</b>
<b>Date of Advertisement</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>10.09.15</b>	<b>15.09.15</b>
<b>Tender Opening Date</b>	<b>13.10.15</b>	<b>13.10.15</b>	<b>13.10.15</b>	<b>13.10.15</b>	<b>13.10.15</b>	<b>13.10.15</b>
<b>Completion of Bid Evaluation</b>	<b>10.11.15</b>	<b>15.11.15</b>	<b>20.11.15</b>	<b>15.11.15</b>	<b>20.11.15</b>	<b>10.11.15</b>
<b>Approval to award contract</b>	<b>20.11.15</b>	<b>25.11.15</b>	<b>30.11.15</b>	<b>25.11.15</b>	<b>30.11.15</b>	<b>20.11.15</b>
<b>Issuance of LOI</b>	<b>30.11.15</b>	<b>05.12.15</b>	<b>10.12.15</b>	<b>05.12.15</b>	<b>10.12.15</b>	<b>30.11.15</b>
<b>Issuance of P.O.</b>	<b>20.12.15</b>	<b>25.12.15</b>	<b>30.12.15</b>	<b>25.12.15</b>	<b>30.12.15</b>	<b>20.12.15</b>
<b>Final Delivery Date</b>	<b>17.05.16</b>	<b>22.05.16</b>	<b>27.05.16</b>	<b>22.05.16</b>	<b>27.05.16</b>	<b>17.05.16</b>